

APPENDIX D—continued.

SCHEDULE of SLEEPER CONTRACTS CURRENT on 1st April, 1908, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
SOUTH ISLAND—continued.								
OTAGO DISTRICT.								
13 June, 1907	Dick Michael ..	Sydney	1,750 hard-wood	17/3, C.B.M.	Bluff and Dunedin	13 Sept., 1907..	2,265	8 Sept., 1908.
26 Aug. "	Richardson and Blair ..	Wellington	3,500 ditto	3 8½	Bluff	3 Feb., 1908 ..	3,636	25 June, "
12 Nov., "	J. W. Wallace and Co...	"	1,300 hardw'd bridge	5 6	"	12 " " ..	1,304	30 July, "
15 Jan., 1908	Richardson and Blair ..	"	10,000 hard-wood	3 8½	"	28 " " ..	10,000	4 June, "
24 " "	J. W. Wallace and Co...	"	12,000 ditto	3 7	"	24 July, " ..	12,678	27 Jan., 1909.
1 Feb., "	Richardson and Blair ..	"	10,000 "	3 8½	Dunedin	28 Feb., " ..	10,000	16 May, 1908.
28 " "	Dick Michael ..	Sydney	644 "	17/3, C.B.M.	Bluff	28 " " ..	644	4 Nov., "
6 Mar., "	"	Wellington	10,000 "	3 9	"	28 " " ..	11,410	4 " "
16 " "	Richardson and Blair ..	"	500 hardw'd bridge	5 6	"	16 Mar., " ..	500	14 May, "
16 " "	"	"	500 ditto	6 0	Dunedin	23 " " ..	500	16 " "
26 Jan., 1909	Southland Timber Company	Dunedin	618 hardw'd crossing	£147 14s., contract	"	26 Sept., 1909..	..	..