

## APPENDIX F.

SCHEDULE of RAILWAY CONTRACTS CURRENT on the 1st July, 1878, and CONTRACTS ENTERED INTO during the FINANCIAL YEAR ended the 30th JUNE, 1879.  
NORTH ISLAND.

Date of Contract.	Line of Railway.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be Completed.	Date Contract was Completed.	Amount of Contract.	Remarks.
May 17, 1877	Kawakawa ...	Stationmaster's House	...	M. ch. lk.	M. ch. lk.	T. Constable ...	May 11, 1879	...	£ 292 0 0	Contract determined: this amount is under offer to contractor in full of all demands.
May 28, "	Kaipara-Puniu	Auckland	F. and P. L.	9 61 0	0 60 0	Larkins and O'Brien	Feb. 2, 1878	...	16,933 0 0	
Feb. 2, "	"	Helsensville	F. and P. L.	0 43 0	0 70 0	Alex. Smith	Feb. 2, 1878	Nov. 28, 1878	9,409 19 7	
Feb. 13, 1878	"	Onelunga Wharf	F. and P. L.	0 20 0	0 20 0	Sutherland and Smith	Oct. 4, "	Nov. 5, 1878	865 0 0	
May 1, "	"	1,200 yards Rough Stone	...	...	...	F. Scherff	May 23, "	Aug. 1, "	229 10 6	
April 15, "	"	No. 9, Station Buildings	...	...	...	W. J. Marks	Aug. 12, "	July 5, "	1,040 0 0	
May 1, "	"	Auckland Station Water Supply	...	...	...	Butterwick and Wishart	June 26, "	Sept. 11, "	640 0 0	
May 11, "	"	No. 8, Station Buildings	...	...	...	J. Duce	Aug. 2, "	acceptance ...	474 2 4	
April 12, "	"	Points and Crossings	...	...	...	Gilchrist and Waters	6 months from	Mar. 3, 1879	740 0 0	
Oct. 7, "	"	20 High-side Wagons	...	...	...	Campbell Bros.	Cannot be stated	...	25,972 5 6	
Nov. 9, "	"	Ohapou	F. and P. L.	6 21 0	0 60 0	Daniel Fallon	Feb. 5, 1880	...	5,931 9 2	Part of contract, remainder charged to Waitara-Paten Railway.
Oct. 18, "	"	Rolling-stock, No. 2	...	...	...	Guthrie and Larnach Co.	1/2 Jan. 10, 1880	April 10, 1880	2,927 15 0	
Jan. 7, 1879	"	No. 10, Station Buildings	...	...	...	John Duce	May 11, 1879	...	2,707 4 11	
Feb. 7, "	"	Newcastle Wharf Extension	...	...	...	J. S. Smith	May 30, "	...	10,104 16 4	
Feb. 8, "	"	Helsensville Wharf and Permanent Way	...	...	...	Sheehan and Foughy	Oct. 30, "	...	32,710 5 0	
Feb. 11, "	"	Auckland Harbour Reclamation	F., P. L.	12 64 0	1 45 0	James Dempsey	Dec. 3, 1880	...	36,601 5 2	
Mar. 21, "	"	Waitakeri	and Bds.	...	...	Taylor and Danaher	Sept. 11, "	...	797 0 0	
Mar. 24, "	"	No. 11, Station Buildings	...	...	...	William Cameron	June 16, 1879	...	245 0 0	
Mar. 31, "	"	No. 12, "	...	...	...	H. P. Kavanagh	July 29, "	...	489 16 6	
June 6, "	"	No. 13, "	...	...	...	Henry Shailer	Sept. 3, "	...	15,195 4 8	
Jan. 26, "	Napier-Manawatu	Papatu Bridges (3) ...	F.	0 21 12	...	Proudfoot and McKay	July 15, 1879	...	250 0 0	Part of contract, remainder charged to Waitara-Paten Railway.
April 12, 1878	"	Points and Crossings	...	...	...	Gilchrist and Waters	6 months from	acceptance ...	475 0 0	
Oct. 7, "	"	25 High-side Wagons	...	...	...	Campbell Bros.	Cannot be stated	...	6,493 1 1	
Oct. 18, "	"	Rolling-stock, No. 4...	...	...	...	Guthrie and Larnach Co.	1/2 Jan. 10, 1880	April 10, 1880	34 8 0	
Sept. 16, "	"	Freight on Wagon Ironwork	...	...	...	Ellaby and Callis	6 weeks from receipt of material	Oct. 12, 1878	368 15 0	
Mar. 24, "	"	Carting and Stacking Sleepers	...	...	...	William Ebbett	July 1, 1879	...	49,029 1 8	
Oct. 5, 1875	Wellington-Woodville	Incline	F.	8 76 83	0 40 0	Charles McKirdy	July 5, 1877	Aug. 17, 1878	51,954 0 0	
April 6, 1878	"	Carterton	F. and P. L.	20 41 0	1 40 0	Richard Dickson	Mar. 22, 1880	Dec. 21, 1878	620 0 0	
Feb. 4, "	"	Featherston Station...	...	...	...	J. Sutherland	May 1, 1878	acceptance ...	828 17 6	
April 12, "	"	200 sets Points and Crossings	...	...	...	Gilchrist and Waters	6 months from	Sept. 25, 1878	1,297 1 9	
May 13, "	"	Summit Water Supply	...	...	...	W. J. Ridler	Sept. 20, 1878	Jan. 4, 1879	660 12 0	Part of contract, remainder charged to Waitara-Paten Railway.
June 11, "	"	Cross Creek Station Buildings	...	...	...	"	Aug. 17, "	Jan. 25, "	562 10 0	
Sept. 17, "	"	Station Buildings	...	...	...	"	Oct. 22, "	Mar. 10, "	522 6 0	
Oct. 10, "	"	50 Low-side Wagons	...	...	...	Hausmann and Co.	Cannot be stated	...		Part of contract, remainder charged to Waitara-Paten Railway.
Oct. 29, "	"	No. 1, Carterton Station Buildings	...	...	...	W. J. Ridler	Jan. 18, 1879	Mar. 22, "		