

SCHEDULE of CONTRACTS CURRENT—*continued*.
MIDDLE ISLAND.

Date of Contract.	Line of Road or Work.	Name of Contract.	Name of Contractor.	Contract to be Completed.	Date Contract was Completed.	Amount of Contract.	Remarks.
July 5, 1878	Roads—Nelson South-West Gold Fields	Bridge over Grey River	M. O'Connor	Mar. 10, 1879	April 15, 1879	£ 4,543 15 0	d.
July 24, 1877	Roads—Westland	Section 4, Bowen, Okarito Road	John Allen	Nov. 12, 1877	July 5, 1878	949 15 0	
Aug. 24, "	"	Section 5, "	"	Dec. 16, "	Nov. 16, "	829 4 0	
Sept. 13, "	"	Section 6, "	R. O'Donovan	Jan. 12, 1878	Aug. 5, "	834 0 0	
Dec. 26, "	"	Section 8, "	"	"	Jan. 28, 1879	1,472 12 0	
Mar. 4, 1878	"	Section 9, "	James Clarke	Aug. 22, 1878	Jan. 27, "	1,563 10 0	
Mar. 4, "	"	Section 10, "	"	Aug. 22, "	Jan. 24, "	3,164 0 0	
Mar. 4, "	"	Section 11, "	"	Oct. 22, "	April 1, "	2,958 0 0	
Mar. 4, "	"	Section 12, "	"	Aug. 22, "	July 16, 1878	1,391 0 0	
Oct. 15, "	Hokitike—Christchurch Road	Erecting roadmen's cottages	Dixon and Spivey	Jan. 18, 1879	June 19, 1879	520 0 0	
April 13, "	Waimea Water-race	Timber dam at Kawhaka	John Maher	Jan. 9, 1879	May 5, 1879,	8,340 0 0	
"	New River Water-race	Subsidy	New River Water-race Co.	"	"	377 12 0	
"	Miscellaneous Public Works	Teremakau Bridge	Edward Blake	Mar. 10, "	"	7,383 0 0	
June 24, "	"	Hokitika Bridge	W. Smith	Mar. 10, "	"	6,804 4 8	
July 11, "	"	Ahaura Bridge	M. O'Connor	Mar. 10, "	"	7,983 0 0	
July 4, "	"	Hurunui-Greta Bridge	William Sims	Aug. 21, 1878	April 9, 1879	5,120 15 2	
Aug. 23, 1877	"	Wairoa Cart Bridge	"	Sept. 22, 1879	"	3,228 10 0	
Nov. 27, 1878	"	Maerewhenua Railway Bridge	F. Freeman	Mar. 28, "	"	2,077 5 11	
Nov. 2, "	"	Ohikanui Bridge	Allan and Stumbles	June 10, "	"	1,998 10 0	
Feb. 10, 1879	"	Jetty and Goods Shed, Catlin's River	Henry Daulby	July 9, "	"	419 0 0	
May 9, "	"	Motueka Bridge	William McPhee	Jan. 3, "	Oct. 7, 1878	5,159 5 0	
Sept. 10, 1878	Provincial Liabilities, Nelson	Removing old Wharf, Nelson	John Briton	Sept., 5, "	Aug. 1, "	175 0 0	
Mar. 9, "	"	Ironwork for Wharf, "	J. Garvard	Sept. 5, "	Sept. 28, "	305 9 5	
Mar. 9, "	"	Nelson Wharf	P. L. Gully	Oct. 5, "	Oct. 1, "	1,075 0 0	
Mar. 11, "	"	Approaches, Motueka Bridge	J. Gilbertson	Feb. 15, 1879	Mar. 12, 1879	1,627 8 0	
Nov. 22, "	"	Jetty at Goat Island	T. Riordan	Sept. 8, 1878	Completed in contract time	115 0 0	
July 15, "	Repairs, Immigration Depôts	"	R. Bauchop and Co.	"	"	"	