

SCHEDULE of SLEEPER CONTRACTS CURRENT, &c.—continued.
MIDDLE ISLAND.

53

E.—1.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for.	Rate per Sleeper.	To be delivered at	Rate per Month.	To be Completed.	Total delivered to date.	REMARKS.
AMBERLEY-COOK STRAIT.									
Agreement	H. Baigent	...	3,000	2 3	2,644	
PICTON-BLENHEIM RAILWAY.									
3 June, 1879	Bragge Bros.	Pictou	{ 1,000 matai 4,000 b. birch }	2 3 2 6	Blenheim	One-third first three months, one-third each succeeding month.	19 October, 1879	157	
Agreement	H. Baigent	...	2,000 totara	3 0	Blenheim		
BRUNNER-GREYMOUTH RAILWAY.									
10 November, 1877	C. Holder and Co.	Greymouth	5,000	3 0	Greymouth Railway Station, Wharf, or alongside Railway Line.	1,000 per month	26th March, 1878	5,000	Completed.
AMBERLEY-WAITAKI RAILWAY.									
21 November, 1877	John Lee	West Oxford	10,000	2 5½	West Oxford Station	{ One-fifth of the whole number to be delivered within two months, one-fifth of the whole number to be delivered each succeeding month }	14 May, 1878	10,011	Completed.
26 "	John E. Thacker	Okan's Bay	25,000	2 9	In trucks at Lyttelton		14 " "	11,810	
WAITAKI-BLUFF AND BRANCHES.									
15 November, "	John Murdoch and Co.	Invercargill...	{ 25,000 } { also 1,007 }	3 5	Waikouaiti	One-sixth first two months, one-sixth each succeeding month	3 June, 1878	26,007	Completed.
WESTERN RAILWAYS.									
31 August, 1877	R. and A. Tapper Bros.	Invercargill...	37,000	2 0	Riverton or Makereva Junction	One-fifth to be delivered within two months, remainder in equal monthly instalments	31 May, 1878	979	Contract determined.
7 May, "	James Angus	Invercargill...	20,000	3 4	Riverton and Makereva Junction	One-fifth of the total number within two months, balance in equal monthly instalments	7 January, 1879	20,000	Completed.
13 September, "	John Murdoch and Co.	Invercargill...	10,000	1 11	Invercargill Railway Station...	One-fifth first two months, remainder in equal monthly instalments	28 February, 1878	10,000	Completed.
30 April, 1879	F. Jack	Winton	{ 8,000 totara } { and matai }	3 0	Aparima Junction	One-fourth first month, one-fourth each succeeding month	21 August, 1879	2,800	
28 "	Boyd and Edwards	Invercargill...	2,000 totara	2 11½	"	One-fourth first month, one-fourth each succeeding month	21 " "	500	