

APPENDIX C.

SCHEDULE of RAILWAY CONTRACTS CURRENT on the 1st April, 1881, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1882.

NORTH ISLAND.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be Completed.	Date Contract was Completed.	Amount of Contract.	Remarks.
Mar. 9, 1880	Kawakawa ...	Tamarere	...	M. ch. lk.	...	William Sims	Mar. 2, 1881	May 13, 1881	£ 9,274	The amount of this contract was reduced by £31,787 before any work was commenced, and afterwards by £4,500; work for latter sum being done by Auckland Borough Council.
Dec. 10, "	"	Kawakawa, No. 3	...	1 0 0	0 20 0	Larkins and O'Brien	June 6, 1882	"	9 10	
June 16, 1881	Whangarei-Kamo	Awaroa	...	1 27 0	0 19 0	Hector Reid	April 14, "	"	10,773	
Mar. 21, 1879	Kaipara-Waikato	Waitakerei	...	12 64 0	1 45 0	Taylor and Danaher	Sept. 11, 1880	Dec. 16, 1881	36,601	
July 13, 1880	"	Auckland Reclamation	Daniel Fallon	Sept. 23, 1881	"	55,542	
Oct. 16, "	"	60 Coal-boxes	Peter Birley	12, 1881	Dec. 16, 1881	990	
Jan. 17, 1881	"	No. 20, Station Buildings	Scott and Coombe	April 12, 1881	July 18, "	778	
May 3, "	"	Kaipara Bridge	Orlando Wells	July 27, "	Oct. 24, "	962	
May 19, "	"	Fencing Land, Newmarket and Remuera	Samuel White	July 23, "	July 26, "	105	
July 30, "	"	Goods Shed, Auckland Station	Mercer and Marshall	Oct. 27, "	Jan. 4, 1882	1,100	
Oct. 8, "	"	Helensville Station Road	William Hill	Nov. 30, "	Dec. 30, 1881	330	
June 29, "	"	No. 21, Station Buildings	H. P. Kavanagh	Aug. 8, "	Aug. 8, "	44	
Nov. 3, "	"	No. 22, Station Buildings	F. H. Rackstraw	Nov. 23, "	Nov. 23, "	32	
Nov. 15, "	"	No. 23, Station Buildings	F. H. Rackstraw	Dec. 22, "	Dec. 22, "	115	
Mar. 28, 1882	Waikato to Thames.	No. 24, Station Buildings	F. H. Rackstraw	May 9, 1882	"	296	
Feb. 1, 1881	Hamilton-te Aroha	10 Low-side and 35 Cattle-wagons	James Campbell	Depends when material handed to contractor	"	585	The amount of this contract was reduced by £31,787 before any work was commenced, and afterwards by £4,500; work for latter sum being done by Auckland Borough Council.
Feb. 1, "	Grahamstown to Kauea-ranga	60 Coal-wagons	H. P. Kavanagh	"	Mar. 31, 1882	569	
Jan. 31, "	"	60 Coal-wagons	W. Lovett	Mar. 18, 1882	"	569	
Jan. 31, "	Hamilton-te Aroha	Morrinsville	...	4 0 0	0 6 0	Matthew Walsh	Nov. 3, 1881	Dec. 5, 1881	3,494	
June 24, "	"	Hamilton Branch Extension	William Sims	June 29, 1882	"	325	
Aug. 22, "	"	Hamilton Railway Bridge	McDermott and Griffiths	Dec. 19, 1881	"	5,519	
Nov. 3, "	"	Kopu	...	2 57 0	...	Lucas and Humphreys	Sept. 8, "	Oct. 10, 1881	1,489	
June 28, "	Grahamstown - Kauea-ranga	Stationmaster's House, Makatoko	J. Saunders	June 29, 1883	"	194	
July 18, "	Napier-Woodville	Goods-shed, Wallington Station	...	1 19 0	...	Andrew Compton	Feb. 16, 1881	April 7, 1881	17,780	
Jan. 3, 1882	"	15 Sheep-rans	James Russell	Depends when ironw'k handed to contractor	Oct. 15, "	620	
Nov. 17, 1880	Wellington-Woodville	Fencing at Pakuratahi	T. Power	May 18, 1881	"	630	
Dec. 20, "	"	Painting Bridges	G. Handbrook	May 26, "	Sept. 17, 1881	105	
Mar. 12, 1881	"	Freight on Sleepers	McIntyre and Co.	Jan. 9, 1882	Jan. 9, 1882	486	
May 9, "	"	Mungaroa Fencing	James Wilson	Jan. 4, "	Feb. 19, "	282	
Aug. 29, "	"	Ironwork for Bridges	Mills and Cable	Dec. 19, 1881	Dec. 31, 1881	238	
Oct. 27, "	"	"	"	"	"	180	
Nov. 21, "	"	"	"	"	"	0	