

Oct. 31, 1881 Dec. 13, "	Wellington-Woodville "	Petone New Station Additions to Cross's Creek	C. McKirdy and Co. Scott and Brown	Jan. 1, 1882 Feb. 28, "	Feb. 1, 1882 April 12, "	\$15 0 0 375 0 0	£50 of this sum con- tributed by Tara- hahi - Carterton Highway Board.
Dec. 31, "	"	Station Buildings House, Kaioko	J. Goodfellow	Jan. 28, "	Feb. 10, "	111 12 0	
Agreement May 19, 1880	"	Bridge, Fencing, &c., Arnold's Line Foxton Station	John Chew J. Saunders	Aug. 18, 1881	July 22, 1881	150 0 0 15,164 16 0	
July 1, "	Wellington-Foxton Foxton-Patea	Carlyle Station	...	F., P.L., and Bds.	Downes, Procter, and Co. James Tawse	Sept. 28, "	Nov. 22, "	16,928 13 0	
Dec. 15, "	"	Goods-shed, &c., Wangamui	...	F. and P.L.	R. S. Martin	Mar. 13, "	April 9, "	552 0 0	
Jan. 25, 1881	"	Freight on Rails, &c.	H. Kearns	20 weeks from re- ceipt of material	April 22, "	207 14 0	
Jan. 28, "	"	No. 3, Formation, Carlyle Branch	H. Kearns	...	Completed	75 18 8	Petty contract.
Jan. 22, "	"	No. 4, Formation Carlyle Branch	Colleary and Brennan	...	Completed	180 17 6	"
July 30, "	"	Nukumaru Road	James Tawse	Oct. 26, 1881	Jan. 5, 1882	284 1 7	
Aug. 6, "	"	Wanganui Station	J. and C. Bull	Nov. 26, "	Nov. 7, 1881	415 9 0	
Aug. 9, "	"	Patea Goods-shed	J. Matheson	Nov. 4, "	Nov. 19, "	655 10 0	
Dec. 14, "	"	Wagon Repairing-shed, East Town	J. A. Johnston	Mar. 13, 1882	Mar. 13, 1882	242 0 0	
Feb. 21, 1882	"	Additions, Fordell Station	J. H. Heaton	May 2, "	...	393 0 0	£150 of this sum to be paid by Colo- nial Architect's Department.
Mar. 16, "	"	Freight on Rails and Fastenings	Willie and Crawford	12 weeks from re- ceipt of material	...	177 5 3	
Mar. 28, "	"	Whenuakura	...	F. and P.L.	Berry and Newman	Dec. 28, 1882	June 18, 1881	21,379 12 6	
June 17, 1880	Patea-Waitara	Wangongoro	...	F. and P.L.	Walton Pell	Mar. 31, 1881	June 10, "	13,400 0 0	
Jan. 17, 1881	"	Hawera	...	Formation	Walton Pell	Mar. 31, "	June 10, "	1,862 5 0	
Feb. 23, "	"	Normanby-Hawera Station Buildings	McIntyre and Co.	June 18, "	July 27, "	2,230 8 0	
Mar. 9, "	"	Freight on Rails, &c.	McIntyre and Co.	10 weeks from re- ceipt of material	May 12, "	259 17 6	
Mar. 14, "	"	Freight on Rails, &c.	Berry and Newman	"	June 30, "	204 3 9	
Mar. 12, "	"	Normanby Station	...	F.	W. H. Brightwell	Mar. 31, 1881	June 30, "	405 0 0	
Mar. 11, "	"	Fencing Normanby Section	Mace and Bassett	Mar. 31, "	May 27, "	235 0 0	
Mar. 23, "	"	Normanby-Hawera Permanent way	...	P.L.	Scalley and McLaughlin	May 30, "	Oct. 20, "	3,520 13 0	
Mar. 28, "	"	No. 5, Earthwork, Carlyle-Ma- nutahi Section	E. Collins	July 23, "	Dec. 5, "	3,275 12 6	
Mar. 15, "	"	No. 2, Formation, Normanby Section	D. Williams	April 12, "	Completed	44 0 0	
May 6, "	"	Freight on Wagon Ironwork	P. Murphy	June 3, "	May 26, 1881	48 11 0	
May 17, "	"	Petty Contract, No. 7, Carlyle- Manutahi Section	W. Lockington	...	Completed	351 3 4	
June 1, "	"	Stationmaster's House, Nor- manby	W. H. Brightwell	July 11, 1881	July 30, 1881	330 15 0	
June 8, "	"	No. 2, Fencing, Normanby Section	J. McKenzie	July 20, "	Aug. 15, "	78 2 6	
June 28, "	"	Carting 3,000 Sleepers	Delaney and Bourne	Aug. 22, "	Aug. 10, "	50 0 0	
June 28, "	"	Carting 3,000 Sleepers	Cleary and Co.	Aug. 22, "	Sept. 15, "	50 0 0	
July 23, "	"	Additions, &c., Waitara Station	McIntyre and Co.	Sept. 28, "	Oct. 17, "	547 0 0	
June 27, "	"	Freight on Rails and Locomotive	T. S. Drynan	6 weeks from re- ceipt of material	Sept. 6, "	134 0 0	
July 28, "	"	Office, New Plymouth Station	Powell and Tonkins	Oct. 6, 1881	Oct. 20, "	211 0 0	
Aug. 22, "	"	Sentry Hill Water Supply	Kerrick and Day	Dec. 17, "	Dec. 24, "	848 12 0	
May 21, "	"	Petty Contract No. 6, Carlyle- Manutahi Section	296 17 6	