

APPENDIX K.

SCHEDULE OF SLEEPER CONTRACTS and DELIVERIES CURRENT on the 1st April, 1883, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1884.

NORTH ISLAND.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Rate per Month.	Date for Completion.	Total delivered to Date.	Remarks.
AUCKLAND DISTRICT.									
29 June, 1882	J. Wright	Pukekohe West	800 puriri	s. d. 3 6	Pukekohe	..	20 Dec., 1882	800	Completed.
30 "	J. Moore	Mauku	1,000 "	3 6	"	..	20 "	1,000	"
HAWKE'S BAY DISTRICT.									
27 March, 1883	C. Weber	Napier	10,000 sawn	2 10	Makotuku	..	27 Aug., 1883	12,000	Completed.
17 January, 1884	"	"	2,000 hevn	2 9	"	..	17 May, 1884	1,300	"
8 "	F. H. Stevens	Makotuku	4,000 sawn	2 9	"	..	8 "	1,000	"
9 "	H. Carlson	Danevirk	1,000 hevn	2 4	"	..	9 "	1,000	"
9 "	D. McCallum	"	2,000 "	2 5	"	..	9 "	600	"
February, 1883	G. Henson	"	1,000 "	2 6	"	..	31 July, 1883	2,000	"
October, 1882	A. Lundgren	Norsewood	2,000 "	2 3	Papatu	..	6 May, "	430	"
12 April, 1883	D. McCallum	"	430 "	1 3	Makotuku	..	12 June, "	500	"
May, "	O. O. Nordbye	Danevirk	500 "	2 6	"	..	31 July, "	216	"
September, "	P. Kiley	Norsewood	216 "	2 3	Kopua	..	Dec., "	536	"
June, "	"	Kopua	536 "	£10 per 100	Mangatewainui	..	Aug., "	409	"
14 March, 1884	Henderson Brothers and Wratt	Danevirk	409 "	£10	"	..	14 May, 1884	Nil	"
14 "	— Halvorsen	"	1,000 sawn	2 9	"	..	14 "	"	"
WANGANUI DISTRICT.									
25 July, 1882	Bailey Brothers	Feilding	5,000 totara	2 3	Taonui	..	25 Jan., 1883	5,000	Completed.
25 "	P. and J. Bartholomew	"	10,000 totara (sawn)	2 4	Feilding	..	"	10,000	"
25 "	Cowan and Johansen	"	3,000 totara (split)	2 3	"	..	"	3,000	"