

APPENDIX D.
SCHEDULE of SLEEPER CONTRACTS and DELIVERIES on 1st April, 1884, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1885.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Rate per Month.	Date of Completion.	Total delivered to Date.	Remarks.
NORTH ISLAND.									
AUCKLAND DISTRICT.									
20 March, 1885	John Moore ..	Manku ..	{ 2,000 totara* 4,000 puniri†	s. d. 3 6)	Pukekohe ..	..	27 Feb., 1886	Nil	..
6 " "	Waikato Timber Co. ..	Auckland ..	.. 30,000 totara*	4 6)	Ngauruawahia ..	..	27 " "	" "	..
5 " "	New Zealand Timber Co. ..	" ..	.. 30,000 kauri	3 6)	Auckland ..	..	27 " "	" "	..
HAWKE'S BAY DISTRICT.									
17 Jan., 1884	C. Weber ..	Napier ..	{ 4,000 totara* 1,000 totara†	2 9)	Makotuku ..	..	7 May, 1884	1,300	Completed.
8 " "	F. H. Stevens ..	Makotuku ..	.. 2,000 totara†	2 4)	Danevirik ..	..	8 " "	2,000	" "
14 Mar., 1884	Henderson Brothers and Wratt ..	Danevirik ..	.. 1,000 totara*	2 9)	" ..	..	14 " "	1,000	" "
14 " "	J. Halvorsen ..	" ..	.. 1,000 totara†	2 4)	" ..	..	14 " "	1,000	" "
" July, 1884	F. H. Stevens ..	Makotuku ..	.. 15,936 totara*	2 6)	Danevirik ..	..	1 Mar., 1885	15,936	" "
1 August, 1884	H. Carlson ..	Danevirik ..	.. 2,000 totara†	2 5)	Mangatera ..	..	30 Sept., 1884	2,000	" "
1 " "	B. Billings ..	" ..	.. 1,000 totara†	2 4)	" ..	..	30 " "	1,000	" "
1 September, 1884	D. McCallum ..	" ..	.. 2,000 totara*	2 6)	Danevirik ..	..	31 Dec., 1884	2,000	" "
1 May, 1884	P. Kiley ..	Makotuku ..	.. 987 totara†	£10 per 100	Mangatewainui ..	..	25 July, 1884	987	" "
1 " "	J. Halvorsen ..	Danevirik ..	.. 1,007 totara†	1 3)	" ..	..	4 June, 1884	1,007	" "
WANGANUI DISTRICT.									
4 March, 1885	Alexander Bell ..	Halcombe ..	.. 15,000 totara*	3 6)	Halcombe ..	..	4 Mar., 1886	Nil	..
4 " "	Alfred Grammer ..	Ashurst ..	.. 7,000 totara*	3 3)	Terrace End, Palmerston N. ..	..	4 " "	" "	..
4 " "	Whibley Brothers ..	" ..	.. 1,000 totara*	3 3)	" ..	..	4 " "	" "	..
MIDDLE ISLAND.									
CANTERBURY DISTRICT.									
5 May, 1883	John Smith ..	Heathcote, Christchurch ..	.. 5,000 matai	3 6)	Christchurch ..	..	5 Nov., 1883	5,000	Completed.
OTAGO DISTRICT.									
16 June, 1882	J. M. Watson ..	Dunedin ..	.. 50,000 creosoted sleepers	3 2)	Dunedin, Christchurch, Port Chalmers, or Invercargill ..	..	15 June, 1883	..	Abandoned.
26 March, 1884	Dunedin Iron and Wood-ware Company ..	" ..	{ 40,000 jarrah 10,000 "	4 11) 5 4)	Dunedin ..	(12,500 first six months; 12,500 every two months after	26 Mar., 1885	49,943	Completed.
16 May, 1883	James Calder ..	Riverton ..	.. 10,000 matai	3 0)	Riverton-Orepuki Railway ..	2,000 first two months; 2,000 per month after	5 Nov., 1883	10,000	" "

* Sawd.

† Split.

‡ Heven.