

APPENDIX G.

SCHEDULE of CONTRACTS for ROADS on GOLDFIELDS current on the 1st April, 1886, and entered into by the MINISTER of MINES during the Year ended 31st March, 1887.

Date of Contract.	Name of Road.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Addi- author
June 7, 1886	Mokihinui to Lyell ..	Section 1 ..	Thomas Watt and Co.	Oct. 7, 1886	Jan. 25, 1887	£ s. d. 286 17 6	£ ..
June 7, "	" ..	" 2 ..	Ditto ..	Oct. 7, "	Jan. 25, "	268 7 0	..
May 18, "	Mokihinui to Specimen Creek	" 4 ..	Romigio Negri ..	Sept. 18, "	Feb. 28, "	275 0 0	..
May 18, "	Ditto ..	" 5 ..	O'Brien and Cunningham	Sept. 18, "	Feb. 28, "	292 0 0	..
Jan. 15, "	Mokihinui to Karamea	" 3 ..	Stephen Garven..	June 15, "	May 6, 1886	826 14 0	18
May 22, "	" ..	" 5 ..	John Davine ..	Aug. 18, "	Dec. 28, "	390 0 0	..
May 22, "	" ..	" 6 ..	Clapton and Sullivan	..	Dec. 4, "	520 0 0	..
June 22, "	" ..	" 7 ..	Timothy Corby and Co.	..	Dec. 22, "	479 7 6	..
June 22, "	" ..	" 8 ..	Fred. Ray	492 0 0	..
Jan. 13, 1887	" ..	Completion of Section 8	William Tavendale	Feb. 23, 1887	..	101 0 0	..
Oct. 29, 1886	" ..	Section 9 ..	Stephen Garven..	Jan. 24, "	..	432 15 0	..
Dec. 31, "	" ..	" 10 ..	Nicholas Ungherer	Mar. 17, "	..	560 0 0	..
Dec. 31, "	" ..	" 11 ..	" ..	Mar. 17, "	..	670 0 0	..
Dec. 23, "	" ..	" 12 ..	Robert Bush ..	Mar. 17, "	..	512 10 0	..
Dec. 1, "	" ..	" 13 ..	Stephen Garven..	Feb. 25, "	..	530 14 0	..
Oct. 29, "	" ..	" 14 ..	Con Dean ..	Jan. 29, "	..	542 10 0	..
Oct. 29, "	" ..	" 15 ..	Timothy Corby and Co.	Jan. 29, "	..	580 0 0	..
Dec 13, "	" ..	" 16 ..	Sams and Burke	Feb. 29, "	..	1,639 2 0	..
July 23, "	" ..	Removal of Slips..	Fred. Ray	Oct. 25, 1886	43 0 0	..
Nov. 20, "	Brighton to Seventeen-Mile Beach	Section 15 ..	William Price and Co.	Oct. 16, 1886	..	242 10 0	..
Nov. 20, "	Ditto ..	" 16 ..	Ditto ..	Oct. 16, "	..	202 10 0	..
Mar. 9, "	Cobden to Seventeen-Mile Beach	" 1 ..	William McIntyre	June 8, "	Sept. 25, 1886	746 0 0	21 1
Feb. 20, "	Motueka to Takaka ..	Waterfall ..	R. Lyon ..	July 14, "	Aug. 23, "	559 0 0	176
April 1, "	" ..	Ryder's Dip ..	Goodall and Brougham	Sept. 29, "	Dec. 7, "	869 0 0	48
June 15, "	" ..	Stockyard ..	Henry Wratten ..	April 2, 1887	..	1,274 0 0	..
Sept. 8, "	" ..	Banfield ..	William Mollison	Mar. 8, "	..	828 15 0	..
Nov. 8, "	" ..	Nikau ..	" ..	July 18, "	..	1,469 13 4	..
Dec. 29, "	" ..	Main Creek ..	Mace and Basset	June 20, "	..	896 0 0	..
Sept. 7, "	Collingwood to Karamea	Sections 1, 2, and 3	Dolphin and O'Connor	Dec. 13, 1886	..	700 0 0	..
Dec. 21, "	Ditto ..	Section 4 ..	Henry Hawes ..	Feb. 29, 1887	..	110 0 0	..
July 25, 1885	Arthur's Point to Skipper's	..	Davis, Welch, and Co.	Jan. 25, 1886	Dec. 6, 1886	3,972 1 8	504
Jan. 8, 1887	Jackson's Bay to Cascade River District	Sections 1, 2, 3, and 4	Patrick Jamieson	Aug. 8, 1887	..	729 10 0	..

APPENDIX H.

SCHEDULE of CONTRACTS for WATER-RACES current on the 1st April, 1886.

Date of Contract.	Name of Water-race.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Addition authorized
May 20, 1886	Argyle Water-race Extension	Section 13 ..	James Murphy and Co.	July 29, 1886	Nov. 23, 1886	£ s. d. 202 7 0	£ s. 243 15