

APPENDIX C—continued.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1890, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1891.

Date of Contract.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
PUBLIC BUILDINGS.						
AUCKLAND.						
Jan. 15, 1890	Police Cottage, &c., Ponsonby	E. Wrigley	April 14, 1890	Nov. 27, 1890	£ 427 0 0	Completed.
Feb. 12, "	Roofing Mount Eden Gaol, Contract No. 1, Auckland	W. Philcox and Son	Aug. 3, "	June 25, 1890	666 0 0	
April 16, "	Police Cottage, Mercury Bay	T. Bell	July 1, "	Dec. 22, "	207 18 0	
April 28, "	New Sanatorium, Rotorua	Malcolm and Price	Oct. 21, "		3,000 0 0	
HAWKE'S BAY.						
April 25, 1890	Additions, Police Cottage, Hastings	James Garnett	June 3, 1890	June 3, 1890	60 0 0	
TARANAKI.						
Nov. 12, 1890	Police Station, Stratford	W. Howson	Feb. 13, 1891	..	430 19 2	
WELLINGTON.						
Dec. 31, 1889	Window-cleaning, 1890, Public Buildings, Wellington	A. Drake	Dec. 31, 1890	Dec. 31, 1890	159 12 0	
Dec. 31, "	Chimney-sweeping "	J. Withers	Dec. 31, "	Dec. 31, "	114 0 0	
Jan. 3, 1890	Rubbish Contract "	T. Costello	Dec. 31, "	Dec. 31, "	76 14 0	
April 8, "	Manners Street Lockup, Wellington	Arthur A. Compton	May 1, "	May 15, "	55 5 0	
June 6, "	Stamp-printing Office, Wellington	Croft and Hunt	Sept. 5, "	Sept. 12, "	625 0 0	
Dec. 23, "	Window-cleaning, 1891, Public Buildings, Wellington	C. Hayes	Dec. 31, 1891	..	158 0 0	
Dec. 23, "	Chimney-sweeping "	H. Smith	Dec. 31, "	..	104 0 0	
Dec. 23, "	Rubbish Contract "	C. Lamberg	Dec. 31, "	..	57 4 0	
Feb. 9, 1891	Lunatic Asylum, Porirua	James Trevor..	Feb. 3, 1892	..	17,383 10 0	
NELSON.						
Dec. 13, 1890	Alterations and additions, Cable Station, Wakapuaka	Baker Brothers	Feb. 4, 1891	Mar. 4, 1891	417 12 0	
Jan. 28, "	Lineman's Station, Longford	Carroll and Artindale	May 12, 1890	June 30, 1890	369 0 0	
WESTLAND.						
April 1, 1890	Customhouse, Greymouth	Boyd and Hillman	June 7, 1890	Aug. 28, 1890	460 19 5	
CANTERBURY.						
March 22, 1889	Re-building west wing, Asylum, Sunnyside	J. and W. Jamieson	Sept. 23, 1889	Oct. 14, 1890	11,686 10 0	Completed.
April 5, 1890	Courthouse, Police-station, and Lockup, Kaiapoi	W. Greig	Aug. 29, 1890		848 7 8	
OTAGO.						
Dec. 4, 1889	Police Cottage, &c., Mosgiel	G. Morrison	March 24, 1890	Mar. 24, 1890	547 0 0	
Dec. 10, "	Alterations, Supreme Court Buildings, Dunedin	R. Sandilands	Feb. 12, "	May 31, "	605 15 0	
Dec. 3, "	Police Cottage, Kurow	James Munro..	Feb. 8, "	Mar. 24, "	498 10 0	
Dec. 16, "	" Clinton	W. Moffatt	March 24, "	April 14, "	452 0 6	
Nov. 22, "	" Invercargill	J. C. Howie	Feb. 11, "	Mar. 15, "	317 10 0	
July 12, 1890	Police Buildings, Dunedin	McLeod and Shaw	Feb. 19, 1891	..	5,857 9 3	