

APPENDIX D.

SCHEDULE of SLEEPER CONTRACTS and DELIVERIES on 1st April, 1890, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1891.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Rate per Month.	Date of Completion.	Total delivered to Date.	Remarks.
NORTH ISLAND.									
AUCKLAND DISTRICT.									
22 October, 1890 ..	Waikato Timber Company	Lichfield ..	10,000 totara ..	s. d. 4 8	Putaruru Junction yard	4,000 first three months, 1,000 each succeeding month	14 July, 1891 ..	5,000	..
December, 1890 ..	R. Rapson and others ..	Kaukapakapa ..	500 totara ..	4 0	Kaukapakapa	323	..
January, 1891 ..	C. Newman	2,000 puriri & totara ..	4 3	Helensville and Kanohi	534	..
February, 1891 ..	J. Mitchelson ..	Dargaville ..	1,000 puriri ..	4 8	Helensville	1,000	..
November, 1890 ..	J. Harrison ..	Te Kopuru ..	1,000 totara ..	4 2½	Helensville	530	..
PALMERSTON-WOODVILLE DISTRICT.									
6 May, 1890 ..	Luxford and Wylds ..	Palmerston North ..	1,000 totara, 8in. by 6in. 300 totara, 8in. by 6in. ..	3 0 3 6	Palmerston-Woodville Railway-line, at 4 miles 45 chains	One-third	31 August, 1890	Completed.
15 September, 1890	Norman Campbell ..	Woodville ..	304 totara, 8in. by 6in. 128 totara, 8in. by 7in. ..	3 3 3 9	Woodville Railway-station ..	In one lot	31 Dec., 1890	Completed.