

TABLE No. 9.—STATEMENT showing the EXPENDITURE and WORK DONE ON ROADS under the Control of the DEPARTMENT OF LANDS AND SURVEY, for the Twelve Months ended the 31st March, 1894—continued.

Voto.	Item.	Work.	Amount voted for Expenditure 1893-94.		Expenditure from 1st April, 1893, to 31st March, 1894.		Engineering Surveys made from 1st April, 1893, to 31st March, 1894.		Roads constructed.				Improved.		Maintained.		Area of Crown Land rendered better accessible.	Remarks.
			£	s. d.	£	s. d.	M. ch.	M. ch.	Dray-road.	Bridle-track.	Bridges constructed over 30ft. Span.	Dray-road.	Bridle-road.	Dray-road.	Bridle-road.			
90	160	Brought forward ..	10,918	0 0	11,038	9 6	11 6		M. ch. 32 34	M. ch. 43 36	No. 7	Length. Ft. 291	M. ch. 1 40	M. ch. ..	M. ch. 12 60	M. ch. 12 60	Acres. 32,500	
		MISCELLANEOUS ROADS, AND ROADS TO OPEN UP LANDS—continued.																
		Taranaki—continued.																
	161	Mangaotuku ..	500	0 0	*		..	..	..	2 28	..	..	..	..	..	..	2,000	226ft. culverting for- mation of road in hand.
	162	Kaimanuka and Rawhitiroa ..	1,500	0 0	1,586	4 11	21 40	..	..	11 60	2	158	..	..	..	..	2,000	94 culverts, tota length 1,410ft.
	163	Miscellaneous and engineering ..	1,629	0 0	814	5 4	..	..	0 13	3 68	..	..	..	..	..	..	2,000	Felling and clearing.
		Totals, Taranaki ..	14,547	0 0	13,438	19 9	32 46		32 52	61 32	9	449	1 40	..	12 60	12 60	38,500	
	164	Wellington—																
	165	Wanganui River Trust ..	400	0 0	200	0 0	..	..	..	..	..	..	..	..	..	..	..	Snagging and clearing Felling and clearing; 57 acres felled; see S.G. 17949/13.
	166	Raetihi Township (clearing) ..	200	0 0	149	12 6	..	..	..	..	..	..	..	..	..	..	..	Detailed information not to hand.
	167	Rangitikei Bridge (Olara), £1 for £1	1,250	0 0	67	13 6	..	..	..	..	..	..	..	..	..	..	..	
	168	Rangitikei Bridge (Vinegar Hill), £1 for £1	1,250	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
	169	Watershed Road ..	700	0 0	1,180	3 9	11 0†	..	4 40	..	..	..	..	..	..	16 20	20,000	Culverts, 150ft. lineal.
	170	Pakihikura Road ..	400	0 0	..	..	..	..	24 0	..	..	..	..	..	..	..	..	
	171	Waitotara-Omahine ..	650	0 0	526	2 6	..	..	3 30	..	1	†70	(a) 0 40	..	..	..	30,000	Culverts, 300ft.
	172	Turakina Valley Road ..	700	0 0	1,002	3 8	6 20	..	..	..	..	..	..	..	..	..	..	
	173	Mangahao Bridge ..	250	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
	174	Mangatamoka Bridge ..	500	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
	175	Tiraumea Bridge (Ngatutu) ..	1,000	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	Detailed information not to hand.
	176	Bridge and Road, Napier's Crossing ..	1,000	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
	177	Mangaone Bridge ..	250	0 0	252	7 3	..	..	..	..	..	..	..	..	..	..	..	Detailed information not to hand.
	178	Makakahi Bridge Road ..	150	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
	179	Hukanui-Hawera, £1 for £1	350	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
	180	Pahiatua-Palmerston North ..	197	0 0	60	9 0	..	..	..	..	..	..	..	..	..	..	..	
	181	Aohanga-Waewaepa Road ..	700	0 0	18	7 0	3 0	..	..	..	..	..	..	..	..	..	..	
	182	Aohanga-Gorge Road ..	500	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
	183	Alfredton-Weber Road ..	2,000	0 0	1,881	6 0	3 39	..	..	..	..	..	..	..	..	..	..	
	184	Mangatoro Valley Road ..	500	0 0	105	7 10	7 0	..	1 20	..	..	..	..	..	..	..	..	
		Kaiwhata Valley ..	600	0 0	..	..	..	..	0 40	†3 0	..	..	..	..	..	..	..	And culverts. Sur- veys incomplete.
		Te Aupapa Road ..	200	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
		Carried forward ..	13,747	0 0	5,443	13 0	30 59		33 50	3 0	1	70	0 40	..	3 30	16 20	50,000	

* Expenditure not brought to charge, 1893-94. † 4 miles 60 chains surveyed, and 6 miles 20 chains traversing. ‡ Concrete foundation; (a) metalled. § One contract let for 1 mile of road.; other contracts being prepared. || Repairing damage caused by slips. ¶ The works have been carried out by co-operative labour.