

TABLE No. 9.—STATEMENT showing the EXPENDITURE and WORK DONE on ROADS under the Control of the DEPARTMENT OF LANDS AND SURVEY, for the Twelve Months ended the 31st March, 1894—continued.

Vote.	Item.	Work.	Amount voted for Expenditure 1893-94.		Expenditure from 1st April, 1893, to 31st March, 1894.		Engineering Surveys made from 1st April, 1893, to 31st March, 1894.		Roads constructed.			Improved.		Maintained.		Area of Crown Land rendered better accessible.	Remarks.			
			£	s. d.	£	s. d.	M. ch.	Ft.	M. ch.	No.	Bridges constructed over 30 ft. Span.	M. ch.	Dray-road.	M. ch.	Bridle-track.			M. ch.	Dray-road.	M. ch.
90		Brought forward ..	34,185	0 0	29,232	10 7	114	68	56	22	54	2	15	516	M. ch. 16 2	M. ch. 15 43	M. ch. 20 58	M. ch. 39 34	Acres. 269,676	
		MISCELLANEOUS ROADS AND ROADS TO OPEN UP LANDS—continued.																		
		Wellington—continued.																		
	216	Te Kapua (Sommerville) ..	500	0 0	148	6 2	2	72	..	..	..	..	..	..	..	..	..	..	..	Clearing road into Sommerville Association Block.
	217	Wanganui United and Clifton No. 1 ..	300	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	
	218	Road through University Reserve ..	400	0 0	100	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
	219	Bridge over Makuri River, near Town-ship ..	300	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	
	220	Waikanae-Hutt Road ..	500	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	
	221	Ihuraia Valley Road ..	300	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	
	222	Miscellaneous and Engineering, Wellington Fruitgrowers' Association ..	1,700	0 0	1,408	3 1	3	0	..	..	..	..	..	..	..	..	..	..	..	Detailed information not to hand.
		Totals, Wellington ..	38,185	0 0	30,912	0 2	120	60	56	22	55	22	15	516	16 30	15 43	20 58	39 34	269,676	
Nelson—	223	Port to Stoke, Rocks Road ..	750	0 0	524	10 5	..	..	..	..	..	..	..	..	..	..	..	..	..	This expenditure represents excavation work by prisoners (13,700 yards removed). Opening track up the valley.
	224	Riwaka Valley Bridle-track ..	160	0 0	60	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	Contracts for another 3 miles of construction let and work in progress, under the Collingwood County Council.
	225	Takaka-Riwaka Road ..	800	0 0	800	0 0	0	50	3	0	..	..	..	..	..	..	..	..	..	Track 5 ft. wide with box-culverts. Contracts prepared for further section of 60 chains dray-road.
	226	Little Sydney Road ..	100	0 0	100	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	Deviation, 6 ft.-wide track, chiefly rock cutting.
	227	Pigeon Valley-Dovedale ..	300	0 0	130	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	Contract let and work in progress.
	228	Wairoa Gorge Road ..	350	0 0	150	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
	229	Ngatimoti Bridge ..	430	0 0	250	0 0	..	..	..	..	..	..	..	..	..	..	..	..	..	
		Carried forward ..	2,890	0 0	2,014	10 5	0	50	3	0	1	51	..	..	..	..	..	..	..	