

APPENDIX D—continued.

SCHEDULE OF SLEEPER CONTRACTS CURRENT ON 1st April, 1903, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
NORTH ISLAND—continued.								
RANGITUKEI DISTRICT—continued.								
10 July, 1903	A. Dixon	Utiku	250 totara	s. d. 3 6	Utiku	10 Oct., 1903	250	10 Sept., 1903.
10 July, "	H. Dixon	"	250 "	3 6	"	10 Oct., "	250	10 Sept., "
16 Aug., "	John A. Smith	"	250 "	3 6	"	16 Nov., "	250	10 Sept., "
16 Aug., "	W. Cameron	"	250 "	3 6	"	16 Nov., "	225	As completed.
16 Aug., "	T. Smithfield	"	250 "	3 6	"	16 Nov., "	263	10 Sept., 1903.
18 Sept., "	John H. Lyon	"	250 "	3 6	"	16 Dec., "	..	..
16 Nov., "	G. E. Little	"	250 "	3 6	"	6 Feb., 1904	250	14 Jan., 1904.
Various..	Sundry small contractors	Various	3,759 "	3 6	"	Various	3,580	..
WELLINGTON.								
— Sept., 1903	W. B. Sharp	Sydney	1,000 ironbark	4 6	Wellington	..	1,000	1 Nov., 1903.
— June, "	J. W. Wallace and Co.	Wellington	3,768 "	from 3/10 to 4/5	"	..	3,768	18 Feb., 1904.
SOUTH ISLAND.								
NELSON DISTRICT.								
24 Mar., 1903	R. Drew	Wangapeka	500 matai	3 0	Motupiko	Not fixed	500	2 Mar., 1904.
WESTPORT DISTRICT.								
10 June, 1903	P. Ahern	Cape Foulwind	500 yellow or silverpine	3 5	Westport	31 Dec., 1903	500	21 Dec., 1903.
7 Oct., "	Wm. Tiller	"	500 ditto	3 5	"	31 Dec., "	500	31 Dec., "
7 Oct., "	A. Kearns	Westport	500 "	3 5	"	31 Dec., "	500	24 Feb., 1904.
15 Feb., 1904	J. McGrath	Cape Foulwind	300 "	3 5	Wharf	16 Mar., 1904	255	Balance of order cancelled.
13 Feb., "	G. G. McKay	"	254 "	3 5	"	29 Feb., "	254	3 Mar., 1904.
13 Feb., "	J. Hobbs	Mokihinui	760 "	3 5	"	31 Mar., "	760	14 Mar., "
13 Feb., "	A. Tiller	Cape Foulwind	254 "	3 5	"	29 Feb., "	254	16 Feb., "
13 Feb., "	F. Fox	"	508 "	3 5	"	31 Mar., "	..	..
13 Feb., "	Denneny Bros.	Bradshaws	254 "	3 5	"	29 Feb., "	..	..
13 Feb., "	W. Gibson	Addisons	760 "	3 5	"	29 Feb., "	..	..
13 Feb., "	J. Hobbs	Mokihinui	1,389 "	3 5	"	29 Feb., "	135	..
13 Feb., "	J. Smith	Cape Foulwind	381 "	3 5	"	31 Mar., "	..	..
13 Feb., "	A. J. Davis	Karamea	381 "	3 5	"	31 Mar., "	..	..
Various..	Sundry small contractors	Various	559 "	3 5	"	Various	305	..