APPENDIX C-continued.

SCHEDULE of Contracts current on the 1st April, 1904, and Contracts entered into by the Public Works Department during the Year ended 31st March, 1905—continued.

Remarks.	Assigned to Kusabs and Hardley, Ro-	torua. Ditto.			
Amount of Contract.	£ s. d. 203 5 4 696 10 0	773 18 0 199 0 0 253 15 0 348 9 0 742 10 4 583 16 5 6,095 0 0	4,743 15 9 293 10 6 720 10 0 199 0 0 397 0 0 580 0 0	1,950 0 0 750 0 0 498 0 0	26,998 0 0 5,016 14 1 181 6 0 3,676 0 0 250 0 0 2,244 4 6 1,929 0 0
Date Contract was completed.	Sept. 15, 1904 Nov. 16, "	June 30, 1904 Sept. 22, " Sept. 9, " Sept. 8, " Jan. 14, 1905 Dec. 6, 1904	May 1, 1904 July 30, "	Sept. 10, 1904 Aug. 31, "	Sept. 23, 1904 May 2, 2, 1906. 1, 1909. 1, 2, 1901. 1, 2, 2, 2, 2, 2, 2, 2, 2, 2, 2, 2, 2, 2,
Contract to be completed.	8, 1903 4, 1904	4, "3, "13, "13, "7, ", "27, ", "27, ", "27, ", "27, ", "27, "27	26, 1903 17, 1904 15, " 13, 1905 13, "	24, 1904 9, " 30, 1905	12, 1904 28, 1903 15, 0, 14, 1904 18, " 27, " 27, " 1905
	Dec. May	May June June June Aug. Oct. Nov. May	Aug. July Dec. April June June	Feb. May June	April Aug. July May Jan. May Aug. Sept. Feb.
Name of Contractor.	PUBLIC BUILDINGS James McIntyre, Onehunga Salmon and Powick, Hamilton	Salmon and Powick, Hamilton W. Cook and Son, Waimate North W. F. Moody, Whakatane C. H. Frankham, Auckland Potts and Hardy, Cambridge Potts and Hardy, Cambridge Matrieson and Baldeck, Auckland E. Morris, Auckland R. Kay, Auckland	Bull Bros., Napier Williams and Sons, Napier William Ward, Napier Robert Scott, Waipukurau Clayton and Co., Dannevirke Ball Bros., Napier	E. Hooker, New Plymouth Gliff Bros., New Plymouth Boon Bros., New Plymouth	W. H. Bennett, Wellington Lawrence Williams, Lower Hutt A. Cooper and Son, Napier Wilobore Bros, Palmerston North T. Ellwood, Mangaweka R. A. Wakelin, Wellington A. Cooper and Son, Newtown
Name of Contract.	PUBLIC	::::::::	::::::	:::	::::::::
	::	:::::::	:::::	:::	::::::
	Auckland		:::::	:::	:::::::
	AUGKLAND. A Iron Staircase and Railings, Mount Eden Gaol, Auckland Native School, Oruanui	Native School, Waitahunia Mative School, Oramahoe New Class-room, &c., Ruatoki Native School Magazine Store, Mount Eden Native School, Waioeka Native School, Mangaorongo Post-office Additions, Mangonui Additions, &c., Auckland Asylum Police Inspector's Residence, Auckland	HAWKE'S BAY. 12. Government Buildings, Napier 13. Drainage, &c., Hastings Courthouse 14. Drainage, &c., Waimarama 15. Repairs, &c., Waipukurau Police-station 15. Damewirke Post-office, Additions 16. Napier Post-office, Additions	TARANAKI. 103 Post-office, Eltham 104 Native Hostelry, New Plymouth 105 Post-office, Pungarehu	Wellington Og Customhouse, Wellington Og Industrial School, Levin, No. 2 Contract Removal, &c., Police Buildings, Lower Hutt Offices and Laboratory for Mines Department Removal of Buildings, Foxton Pilot-station Offices, &c., Police-station, Hunterville Additions, Auxliary Asylum, Porirua Vaccine Laboratory, Wellington Post-office, Otaki
Date of Contract.	12, 1903 26, "	26, 17, 1904 113, 113, 113, 113, 113, 113, 114, 118, 119, 119, 119, 119, 119, 119, 119	2, 1902 30, 1904 4, 13, 1905 16, "	29, 1908 9, 1904 11, 1905	12, 1902 6, 1903 15, " 24, " 12, " 22, 1904 9, " 7, "
	June Aug.	Aug. March June July July July Sept. Dec.	Dec. May Oct. Feb. Keb.	Aug. Feb. April	Aug. April May Aug. Oot. March May June