

**APPENDIX C—continued.**

**SCHEDULE of CONTRACTS CURRENT on the 1st April, 1905, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1906—continued.**

Date of Contract.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
<b>AUCKLAND.</b>						
Aug. 26, 1903	Native School, Waitahuna	Salmon and Powick, Hamilton	May 4, 1904	April 11, 1905	£ 773 18 0	Assigned to Kusabs and Hardley, Rotorua.
Sept. 6, 1904	Additions, &c., Auckland Asylum	E. Morris, Auckland	May 30, 1905	Sept. 9, "	6,095 0 0	
Dec. 16, "	Police Inspector's Residence, Auckland	R. Kay, Auckland	April 12, "	April 17, "	910 0 0	
April 12, 1905	Post-office, Whakarewarewa	D. Landon, Rotorua	July 5, "	Aug. 30, "	302 3 10	
April 17, "	Post-office, Waipiro Bay	E. Hewson, Tokomaru Bay	July 24, "	Sept. 29, "	335 0 0	
May 22, "	Courthouse, Huntly	D. Henderson, Ngauwahia	Aug. 15, "	Oct. 17, "	528 0 0	
June 5, "	Public Buildings, Tauranga	W. E. Hutchison, Auckland	Feb. 26, 1906	"	4,540 0 0	
June 14, "	Constable's Residence, Waituku	J. P. Dromgool, Waituku	Sept. 9, 1905	Oct. 17, 1905	531 9 0	
July 14, "	Post-office, Parnell	J. G. Mathieson, Ponsonby	March 10, 1906	"	1,846 10 2	
Aug. 4, "	Police Barracks, Grey Lynn	Ferguson and Malcolm, Auckland	June 1, "	"	3,927 17 10	
Oct. 17, "	Bath Buildings, Rotorua	W. E. Hutchison, Auckland	March 27, 1907	"	25,720 0 0	
Nov. 11, "	Native School and Residence, Oparue	C. H. Frankham, Auckland	Feb. 4, 1906	Mar. 17, 1906	778 0 0	
Dec. 21, "	Native School and Residence, Tautoro	C. H. Frankham, Auckland	April 15, "	"	825 0 0	
Jan. 18, 1906	Native School and Residence, Rangawhia	H. Nelson, Auckland	April 12, "	"	485 0 0	
Jan. 21, "	Courthouse, Hamilton	Potts and Hardy, Cambridge	June 15, "	"	1,497 14 6	Cancelled; fresh contract entered into.
Jan. 25, "	Post-office, Tokomaru Bay	Smith and Scott, Gisborne	"	"	653 0 0	Cancelled.
Jan. 25, "	Police-station, Tolago Bay	Smith and Scott, Gisborne	"	"	573 0 0	Cancelled.
Feb. 15, "	Courthouse, Dargaville, Additions	G. A. Gould, Dargaville	May 9, 1906	"	363 14 6	
Feb. 19, "	Courthouse, Waihi, Additions	Palmer and Judge, Waihi	May 14, "	"	244 0 0	
Feb. 23, "	Police-station, Rotorua, Additions	D. Landon, Rotorua	April 28, "	"	216 1 0	
Feb. 24, "	Police-station, Tauranga, Additions	J. C. Adams, Tauranga	April 24, "	"	243 0 0	
<b>HAWKE'S BAY.</b>						
Oct. 4, 1904	Native School, Waimarama	William Ward, Napier	Dec. 15, 1904	May 1, 1905	720 10 0	
Feb. 13, 1905	Repairs, &c., Waipukurau Police-station	Robert Scott, Waipukurau	April 13, 1905	May 18, "	199 0 0	
Feb. 16, "	Dannevirke Post-office, Additions	Clayton and Co., Dannevirke	June 13, "	June 21, "	397 0 0	
March 30, "	Napier Post-office, Additions	Bull Bros., Napier	June 16, "	Aug. 1, "	580 0 0	
May 29, "	Post-office, Waipawa, Alterations and Additions	Liddell and Steven, Waipawa	Sept. 15, "	Oct. 31, "	382 18 0	
June 16, "	Courthouse, Dannevirke	J. L. Scott, Dannevirke	Jan. 31, 1906	"	1,789 0 0	
June 19, "	Overseer's House, Arataki Experimental Farm	A. A. and R. Stanley, Hastings	Sept. 10, 1905	Dec. 1, 1905	550 0 4	
Feb. 22, 1906	Departmental Buildings, Napier, Additions (second contract)	Bull Bros., Post Ahuriri	Dec. 8, 1906	"	4,615 0 0	
<b>TARANAKI.</b>						
April 11, 1905	Post-office, Pungarehu	Boon Bros., New Plymouth	June 30, 1905	Aug. 19, 1905	498 0 0	
April 15, "	Courthouse, Stratford, Additions, &c.	A. B. Burrell, Hawera	June 15, "	Nov. 15, "	268 0 0	
Sept. 20, "	Post-office, New Plymouth, Additions, &c.	Pikeft and Wilkie, New Plymouth	Sept. 1, 1906	"	6,990 0 0	