

## APPENDIX C—continued.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1908, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1909—continued.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
RAILWAYS—continued.							
July 31, 1908	Midland (Reefton-Inangahua <sup>a</sup> )	Erection, Boatman's Creek Bridge ..	H. J. Reynolds ..	Oct. 31, 1908	Feb. 9, 1909	£ 342 7 6	
Aug. 1, 1907	" (Otira end)	Arthur's Pass Tunnel ..	John McLean and Son ..	Aug. 1, 1912	..	599,794 0 0	
July 11, " "	" (Springfield end)	Sloven's Creek Viaduct ..	G. M. Fraser ..	Mar. 11, 1909	..	21,451 3 0	
Oct. 27, 1908	" "	Ironbark for Sloven's Creek Bridges ..	A. Hadecke ..	Dec. 8, 1908	Feb. 3, 1909	327 10 0	
Feb. 10, 1909	" "	Two Platelayers' Cottages, Cass Section ..	Paynter and Hamilton ..	May 10, 1909	..	1,043 12 0	
Dec. 8, 1908	Midland (Tadmor end)	Platlayer's Cottage, Manu ..	J. A. Stringer ..	Mar. 8, " "	Feb. 26, 1909	542 7 10	
Sept. 24, 1907	Mount Egmont Branch ..	Crushing-yard Buildings ..	Boon Bros. ..	Jan. 24, 1908	June 30, 1908	1,395 0 0	
Aug. 13, " "	Ngahere-Blackball ..	Supply of Hardwood Timber ..	Duncan McLean ..	Dec. 31, 1907	Aug. 26, 1908	971 18 9	
Mar. 5, 1908	" "	Stationmaster's House, Blackball ..	E. and W. Sweetman ..	June 5, 1908	Sept. 22, " "	478 10 0	
" 16, " "	" "	Erection Soldier's and Ford's Creek Bridges ..	W. G. Mouat ..	July 16, " "	..	1,713 9 10	
Jan. 22, 1909	" "	Station-buildings, Ngahere ..	R. Mordaunt ..	May 22, 1909	..	884 15 8	
July 11, 1907	Orepuki-Waiau ..	Ironbark Timber ..	Dick Michael ..	Oct. 3, 1907	June 22, 1908	598 0 2	
July 30, " "	" "	Station-buildings, Te Tua ..	H. Morris ..	Jan. 30, 1908	Oct. 5, " "	889 0 0	
Nov. 2, 1908	" "	" "	E. W. Bone ..	Dec. 2, " "	..	877 8 0	
Nov. 11, 1907	Riversdale-Swifters ..	Ironbark Timber ..	Richardson and Blair ..	Feb. 12, " "	June 20, 1908	353 17 7	
Dec. 11, 1908	" "	Station-buildings ..	T. Rhodes and Son ..	Apr. 11, 1909	..	1,701 7 6	
Sept. 24, 1907	Stratford-Ongarue ..	Platelayers' Cottages, Huioa Section ..	J. W. Boon ..	Mar. 24, 1908	July 31, 1908	1,760 0 0	
Oct. 29, " "	" "	Station-buildings, Huioa ..	" "	Feb. 29, " "	" 31, " "	850 0 0	
Dec. 5, " "	" "	Platelayers' Cottages, Te Wera Section ..	" "	Apr. 8, " "	" 31, " "	970 0 0	
Feb. 8, 1909	" "	Station-buildings, Kioro ..	" "	June 8, 1909	..	866 0 0	
Nov. 27, 1906	Westport-Inangahua ..	Ironbark Timber ..	A. B. Burrell ..	Aug. 27, 1907	June 8, 1908	3,460 0 3	
Dec. 19, 1907	" "	Ironwork, Orowaita Bridges ..	S. Riley and Sons ..	Feb. 19, 1908	April 22, " "	238.6d. per cwt.	
Mar. 5, 1908	" "	Erection, Orowaita Bridges ..	H. Lange ..	Dec. 5, " "	..	1,139 0 11	Assigned to S. and R. Atkinson.
Feb. 25, 1909	Various Railways ..	Ironbark Telephone Poles ..	Richardson and Blair ..	Aug. 25, 1909	..	2,031 5 11	