

APPENDIX C—continued.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1908, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1909—continued.

Date of Contract.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
					£ s. d.	
April 29, 1908	Police-station, Newtown	WELLINGTON—continued.	Oct. 29, 1908	Sept. 21, 1908	2,510 18 6	
May 4, "	Post-office, Weraoa	ton	Sept. 4, "	"	696 0 0	
" 20, "	Courthouse, Palmerston North, Additions, &c.	W. Pringle, Weraoa	Nov. 20, "	Mar. 20, 1909	1,838 3 6	
" 30, "	Supreme Court, Wellington, Additions	Wm. Adams, Palmerston North	Jan. 20, 1909	Feb. 10, "	2,289 0 0	
June 11, "	Police-station, Petone	W. G. Emeny, Wellington	Nov. 11, 1908	Nov. 28, 1908	1,065 0 0	
" 11, "	Post-office, Aramoho	H. Alexander, Petone	Nov. 11, 1908	Nov. 28, 1908	1,065 0 0	
" 30, "	Courthouse, Wanganui, Renovations	Russell and Bignell, Wanganui	Mar. 11, 1909	Mar. 1, 1909	1,899 0 0	
July 8, "	Post-office, Featherston	Woolston and Hewetson, Wanganui	Aug. 31, 1908	Aug. 31, 1908	531 10 0	
Aug. 5, "	Courthouse, Lower Hutt	A. Cooper and Son, Wellington	Mar. 8, 1909	Jan. 21, 1909	2,394 0 0	
Sept. 2, "	Post-office, Upper Hutt	Adams and Smart, Wellington	Feb. 5, "	Dec. 23, 1908	1,344 0 0	
" 18, "	" Foxton	R. A. Wakelin and Son, Wellington	April 2, "	Mar. 6, 1909	1,992 15 9	
" 24, "	" Te Aro	ton	May 18, "	"	2,531 0 0	
Oct. 19, "	Waverley, Additions	Sanders Bros., Wellington	July 24, "	"	5,687 0 0	
Dec. 10, "	Courthouse, Feilding	Woolston and Hewetson, Wanganui	Jan. 19, "	"	319 0 0	
Feb. 24, 1909	Public Trust Office, Wellington, Supply and Erection of Passenger-lift	Adams and Smart, Wellington	July 10, "	"	2,244 0 0	
" 25, 1909	Post-office, Ohakune	Turnbull and Jones (Limited)	May 24, "	"	768 18 6	
		J. Wright, Taumarunui	June 25, "	"	770 0 0	
Oct. 12, 1907	Public Buildings, Blenheim, Alterations	NELSON.	Jan. 12, 1908	Feb. 15, 1909	548 0 0	
Mar. 6, 1908	Customhouse, Nelson	J. McKinley, Blenheim	Nov. 6, "	Nov. 3, 1908	2,100 17 8	
Sept. 24, "	Police-station, Richmond	J. A. Stringer, Nelson	Jan. 24, 1909	Feb. 13, 1909	700 10 0	
Jan. 26, 1909	Post-office, Richmond	Bredbury and Bastin	May 26, "	"	743 16 0	
Feb. 13, "	Police-station, Takaka	W. E. Wilkes	June 13, "	"	733 5 6	
		W. Sloan and Benson				
May 25, 1903	Post-office, Greymouth	WESTLAND.	May 16, 1906	June 30, 1909	5,670 0 0	
July 23, 1907	Greymouth Hospital, Additions	Drake and Muir, Greymouth	May 23, 1908	Jan. 8, "	4,269 12 6	
Mar. 12, 1908	Departmental Buildings, Hokitika	Kelsall and Son, Greymouth	Mar. 12, 1909	"	6,966 0 0	
June 30, "	Police-station, Dunollie	G. Garner, Wellington	Nov. 30, 1908	"	657 10 0	
Sept. 19, "	Post-office, Blackball	E. and W. Sweetman, Cobden	Dec. 19, "	Mar. 2, 1909	490 0 0	
Oct. 7, "	" Wallend	"	Feb. 7, 1909	"	664 18 0	
Dec. 17, "	Hokitika Hospital, New Ward, Operating Theatre	Kelsall and Son, Greymouth	Sept. 17, "	"	8,782 16 0	
Mar. 16, 1909	Railway and Public Works Offices, Greymouth	"	Dec. 16, "	"	5,740 2 0	