

APPENDIX C.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1913, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1914.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
RAILWAYS.							
Jan., 1912	Kaihu Railway Extension	Hardwood Timber for Waima Bridges	J. W. Wallace and Co.	July, 1912	Sept., 1913	£ 1,437	Extras, £19; reductions, £8.
Aug., 1913	Kawakawa-Hokianga	Station Buildings Joinery	H. G. Foster	Oct., 1913	Jan., 1914	650	Reduction, £3.
"	"	"	Paull and Tobin	Dec., "	Mar., "	250	Extras, £57; reductions, £23.
Sept., 1911	"	"	D. T. Gladden	Jan., 1914	"	460	
Feb., 1911	North Auckland Main Trunk	Otamatea Bridge	G. M. Fraser	Aug., 1912	"	20,841	
June, 1913	"	"	"	June, 1913	May, 1913	6,477	Extras, £110; reductions, £4.
Oct., 1913	"	"	J. Frankham	May, 1914	"	1,696	
Feb., 1912	Huntly-Awaroa	Huntly Bridge	G. M. Fraser	Oct., 1912	Oct., 1913	17,580	Extras, £150.
Jan., 1914	"	"	Steel Construction Company (Limited)	" 1914	"	363	
"	"	Formation No. 1 Contract	E. Mackay	Oct., "	"	2,226	
"	"	"	"	"	"	1,149	
"	"	"	"	"	"	1,396	
"	"	"	"	"	"	2,488	
"	"	"	L. A. Stanley	"	"	2,771	
Nov., 1913	Raetihi - Main Trunk	"	"	"	"	783	
June, "	Tauranga-Taneatua	Te Puke, Papamoa, and Otaramatua Station Buildings	McMahon and Coyle	Aug., "	"	2,460	
Nov., "	"	Formation No. 1 Contract	T. H. Ashton	Jan., 1914	"	577	
"	"	"	J. Kimber	Oct., "	"	1,895	
"	"	"	W. Mapp	Nov., "	"	328	
"	"	"	Burke and Higgins	Aug., "	"	400	
"	"	"	"	"	"	517	
Dec., "	"	"	W. Robertson	Dec., "	"	505	
"	"	"	T. Young	"	"	737	
"	"	"	"	"	"	523	
"	"	"	"	"	"	1,422	
Jan., 1914	"	Supply of Jarrah for Culverts	Miller's West Australian Hardwoods Company (Limited)	June, "	"	274	
Feb., "	"	Ironbark Piles	J. W. Wallace and Co.	"	"	675	
Aug., 1911	Gisborne-Motu	Hardwood Timber for Bridges	S. Brown (Limited)	Feb., 1912	July, 1913	474	Extras, £5.
April, 1913	"	Metalling Neill Road	J. Field	Aug., 1913	June, "	414	
June, "	Napier - Gisborne (North End)	Formation No. 1 Contract	Thomas Lynn	June, 1914	"	1,046	
"	"	"	"	"	"	1,108	
"	"	"	"	"	"	1,553	
Sept., "	"	"	T. Abberton	Sept., "	"	1,021	
"	"	"	H. E. Howard	Jan., 1914	"	299	Reductions, £10.
"	"	"	Small and Morris	Mar., "	"	487	" £39.
"	"	"	"	Dec., 1913	"	241	" £7.
Aug., "	"	"	Richardson, McCabe, and Co.	Feb., 1914	"	2,468	" £16.
Oct., "	"	Supply of 30 lb. Rails and Fastenings	A. Kirk	"	"	980	
Nov., "	"	Two Cottages at Ngatapa	W. Graham, jun.	"	"	352	
		3,000 Temporary Sleepers	"	"	"		