

APPENDIX D—continued.

SCHEDULE of SLEEPER CONTRACTS CURRENT on 1st April, 1908, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
15 June, 1908	R. T. O'Brien..	Rimu ..	500 silver-pine	s. d. 3 3	Takatai ..	Immediate	458	Balance cancelled.
24 "	W. Thorpe ..	Nelson Creek	1,500 ditto ..	3 3	Ngahere Station	"	1,500	24 June, 1908.
8 July, "	L. Zala ..	The Forks ..	1,000 " ..	3 3	Hokitika Wharf	"	862	8 July, "
26 "	J. Dixon ..	Hokitika ..	700 " ..	3 3	"	"	676	27 "
27 "	J. Rea ..	Ross ..	500 " ..	3 3	Ruatapu Station	"	444	Balance cancelled.
14 Sept., "	Stewart and Chapman..	"	1,500 " ..	3 3	"	"	1,500	14 Sept., 1908.
25 "	A. Grigg ..	Cronadun ..	1,000 " ..	3 3	"	"	971	Balance cancelled.
29 "	R. T. O'Brien..	Rimu ..	500 " ..	3 3	Hokitika Wharf	"	500	29 Sept., 1908.
3 Nov., "	Baxter Bros. ..	Kokiri ..	600 " ..	3 3	Baxter's Siding	"	591	Balance cancelled.
11 "	G. A. Lawson..	Hokitika ..	600 " ..	3 3	Hokitika Wharf	"	592	Ditto.
23 "	A. Grigg ..	Cronadun ..	1,200 " ..	3 3	Cronadun Station	"	1,060	"
26 "	S. Wallace ..	Kokiri ..	500 " ..	3 3	Kokiri Station	"	500	29 Nov., 1908.
5 Dec., "	Jack Bros. ..	Kotuku ..	700 " ..	3 3	Kotuku Siding	"	700	5 Dec., "
7 "	W. Thorp ..	Nelson Creek	1,300 " ..	3 3	Ngahere ..	"	1,300	7 "
15 "	J. Lundberg ..	Brunnerton..	500 " ..	3 3	Brunner Station	"	471	Balance cancelled.
15 "	J. Dixon ..	Lower Kokatahi	600 " ..	3 3	Hokitika Wharf	"	578	Ditto.
17 "	M. O'Brien ..	Ngahere ..	500 " ..	3 3	Ngahere Station	"	490	"
21 "	A. Nyberg ..	Ruru ..	700 " ..	3 3	Ruru Siding	"	649	"
23 "	G. H. Lawson ..	Hokitika ..	700 " ..	3 3	Hokitika Station	"	681	"
2 Feb., 1909	W. H. Hunt ..	Nelson Creek	800 " ..	3 3	Ngahere ..	"	718	"
2 "	J. Tibbles ..	"	1,000 " ..	3 3	"	"	1,000	2 Feb., 1909.
10 "	E. Gardner ..	Rotomana ..	500 " ..	3 3	Rotomana Siding	"	500	10 "
11 "	Jack Bros. ..	Kotuku ..	2,000 " ..	3 3	Kotuku ..	"	1,787	Balance cancelled.
17 "	L. Zala ..	Okarito ..	1,000 " ..	3 3	Hokitika Wharf	"	900	Ditto.
19 "	A. McDonald ..	Ngakawa ..	500 " ..	3 3	Ngakawa ..	"	282	"
23 "	T. Chinn ..	Ross ..	1,000 " ..	3 3	Ross Station	"	931	"
4 March, "	Noel Peat ..	Moana ..	700 " ..	3 3	Moana ..	"	700	5 Mar., 1909.
10 "	W. Fisher ..	Nelson Creek	500 " ..	3 3	Ngahere ..	"	475	Balance cancelled.
Various ..	Sundry small contracts..	Various ..	10,381 " ..	3 3	Various ..	"	10,381	Various.
26 Jan., 1909	Dick Michael ..	Sydney ..	6,000 hardwd	4 6	Greymouth	26 Sept., 1909..	..	In hand.
26 "	J. W. Wallace and Co..	Wellington ..	6,000 " ..	4 6	Westport ..	26 " "	..	"

SOUTH ISLAND—continued.

WESTLAND DISTRICT—continued.