

STATISTICS OF WORKINGS IN COAL-MINES, 1910—continued.

Name of Mine and Locality.	Name of Manager.	Number of Years worked.	Quality of Coal.	No. of Beams worked.	Thickness of Beams.	Thickness worked.	Dip of Beam.	System of Underground Working.	Number of Shafts.	Dimensions of Shafts.		Output delivered by	Output for 1910.			Approximate Total Output to 31st December, 1909.	Approximate Total Output to 31st December, 1910.	Number of Men ordinarily employed.		Power used for drawing Mineral.	Pumps.			Means of Ventilation.	Date of Inspector's Last Visit.	
										Size of Shaft or Adit.	Depth of Shaft or Length of Adit.		Coal.	Slack.	Total.			Above.	Below.		Stroke.	Size of Barrel.	Height of Column.			
WEST COAST INSPECTION DISTRICT.																										
NELSON.																										
Enner Glynn ..	Carroll, James (permit)	1	brown	1 2' to 5'	all	1 in 2	stoping	1	8' x 4'	183'	shaft	Tons. 120	Tons. ..	Tons. 120	1,337	1,457	1	2	4	steam	..	..	..	fan	2/7/10	
COLLINGWOOD.																										
Puponga ..	McEwan, R. ..	7	bitum.	1 3' to 8'	"	1 in 3	bord and pillar	..	9' x 6' 6"	27 ob.	adit	23,000	5,600	28,600	85,471	114,071	22	52	74	"	14"	6" 179'	4 1/2" 172'	"	28/11/10	
Mataura ..	Walker, A. (permit)	..	..	(Prospecting only)	(Prospecting only)	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	
Taupata Estates ..	Hawthorn, James (permit)	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	
WESTPORT.																										
Seddonville State Colliery ..	James, I. A. ..	7	bitum.	1 12'	all	variable	bord and pillar	1	6' x 12' 7' x 10'	150' (shaft)	endless rope (tunnel)	23,123	89,591	62,714	277,345	340,059	25	90	115	steam	Free drain	Free drain	Free drain	fan	30/12/10	
Westport-Stockton ..	McAvey, H. ..	2	"	1 5' to 14'	"	"	ditto	..	B 8"x 7' C 13' x 8' D 13' x 7'	65 ch. 26 ch. 13 ch.	endless rope and electric locomotives	91,257	60,034	151,951	92,942	244,893	62	103	165	electricity	Free drain	Free drain	Free drain	"	8/11/10	
Millerton ..	McCormick, W... ..	19	"	1 4' to 40'	12'	"	"	..	10' x 6' 10' x 6' 11' x 7' 72 ch. 12' x 7' 53 ch. 12' x 7' 11 ch.	33 ch. 45 ch. 72 ch. 53 ch. 11 ch.	endless rope	223,767	45,049	268,816	2,863,535	3,132,351	110	380	490	gravity	Free drain	Free drain	Free drain	"	24/11/10	
Ironbridge, Denniston ..	Thomson, Thomas	19	"	2 3' to 20'	all	"	"	..	..	..	ditto	263,004	84,715	347,719	5,374,712	5,722,431	164	483	647	steam	Free drain	Free drain	Free drain	"	2/11/10	
Coalbrookdale, Denniston ..	Dixon, Charles W.	30	"	2 3' to 20'	"	"	"	..	..	..	"	..	..	..	..	..	..	..	..	"	Free drain	Free drain	Free drain	"	3/11/10	
BULLER ROAD.																										
White Cliffs ..	Smeaton, S. (permit)	16	"	1 16' to 18'	10'	1 in 4	"	..	10' x	250'	adit	320	..	320	6,341	6,661	..	1	1	horse	Free drain	Free drain	Free drain	natural	11/11/10	
Rocklands ..	Curley, John (permit)	14	"	1 27'	8'	1 in 10	"	..	10' x 8'	5 ch.	"	..	..	229	5,918	6,147	..	1	1	"	Free drain	Free drain	Free drain	"	11/11/10	
BOATMAN'S.																										
Archer's Freehold ..	Archer, F. W. (permit)	16	"	2 10' each	all	1 in 6	"	..	7' x 5'	900'	"	530	..	530	13,351	13,881	1	2	3	manual	Free drain	Free drain	Free drain	"	16/11/10	
Coghlan's Freehold ..	Coghlan, J. (permit)	14	"	1 12'	8'	1 in 3	"	..	6' x 4'	520'	"	43	606	649	3,120	3,769	1	1	2	"	Free drain	Free drain	Free drain	"	16/11/10	