

SOUTHERN INSPECTION DISTRICT.

CANTERBURY.	all	1 in 6	bord and pillar	1 6' x 4'	80'	shaft	312	..	312	90,439	90,751	1	4	5	steam	direct acting steam	exhaust steam from pump	28/9/09
Springfield, Springfield	all 4'	1 in 6	bord and pillar	1 6' x 4'	80'	shaft	312	..	312	90,439	90,751	1	4	5	steam	direct acting steam	exhaust steam from pump	28/9/09
Springfield Fireclay - works, Springfield	all	1 in 6	ditto	14' 6" x 3' 6" x 5'	50'	adit	..	..	..	472	472	1	3	4	horse	steam pump	ditto	28/9/09
Sheffield Fireclay-works, Sheffield	"	1 in 10	open	..	..	open	..	..	..	..	..	..	2	2	..	..	..	..
Homebush, Glentunnel	"	1 in 3	bord and pillar	14' 6" x 3' 6" x 5'	50'	tunnel	12,231	1,602	13,833	225,838	239,671	5	35	40	steam & horse	..	furnace	16/12/09
St. Helen's, Whitecliffs	"	1 in 3	bord and pillar, slope, and wall	7' x 6' 4' x 3' 6" x 5'	40 ch. 80' 5 ch.	adit	913	..	913	17,933	18,846	1	3	4	steam	..	exhaust steam from pump	2/6/09
Mount Somers, Mount Somers (amalgamated with Woolshed Creek Mine)	10'	south 1 in 4½	bord and pillar	1 5' x 4' 7' x 6'	25' 10 ch. jig 25 ch. 68'	..	5,119	610	5,729	27,156	32,885	3	6	9	self-acting	..	natural	1/10/09
Albury	7'	1 in 1	ditto	14' x 3' 6" 6"	..	..	883	..	883	9,654	10,537	1	2	3	horse	..	..	26/5/09
Waihaio Forks, Waihaio Forks (late Waihaio), Waihaio Forks	5' all	..	..	5' x 4' 5' x 4'	100' 260'	adit	..	..	..	3,002	3,002	..	..	2	band	..	..	22/9/09
Elephant Hill, Waihaio Downs	8'	1 in 6	..	6' x 5'	20 ch.	..	..	..	..	668	668	..	..	..	..	..	..	..
Private Pits.	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Snowdon, Rakaia Gorge	8'	1 in 3	narrow	1 4' x 4'	90'	shaft	..	..	..	1,808	1,808	..	..	..	..	..	..	..
Craigieburn, West Coast Road	..	..	open	..	..	open	..	..	..	423	423	..	..	..	..	..	..	..
NORTH OTAGO.	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Dalgely, Hakataramea	..	semi-vertical	bord and pillar	..	..	adit	30	..	30	2,820	2,850	..	1	1	horse	..	natural	..
Wharekuri, Wharekuri	13'	vertical	levels	8' x 6' 4' x 4'	20' 150'	..	..	..	..	2,579	2,579	..	..	..	hand	..	..	..
Kurov, Kurov	30'	"	stopping	1 8' x 6' 4' x 4'	150'	dip drive	380	..	380	3,565	3,965	..	1	1	horse	..	..	..
Otiako, Otiako	12'	"	..	6' x 5' 4' x 3'	200'	adit	40	..	40	278	318	..	1	1	..	..	..	..
St. Andrew's, Papakaio	6' 31'	1 in 4	bord and pillar	1 4' x 3' 6' x 6'	60' 5 ch.	..	1,890	..	1,890	41,389	43,229	1	4	5	..	..	furnace	25/5/09
Prince Alfred, Papakaio	..	1 in 9	ditto	1 4' x 3' 5½' x 6'	51' 5 ch.	..	812	..	812	53,402	54,214	1	2	3	..	..	natural	25/5/09
Ngapara, Ngapara	8'	1 in 17	..	1 4' x 4' 6' x 6'	50' 10 ch.	..	991	..	991	25,240	26,281	1	2	3	..	..	..	22/5/09
Shag Point, Shag Point	all	..	..	5' x 4'	5 ch.	..	221	..	221	405,287	405,508	1	2	3	hand	..	..	21/9/09
Broadleaf, Shag Point	"	..	..	..	150'	..	242	..	242	..	..	..	3	3	..	..	..	21/9/09
Shag Point Company's, Shag Point	"	..	longwall	..	150'	..	94	..	94	..	..	..	6	6	horse	..	..	21/9/09
Allandale, Shag Point	"	1 in 4	bord and pillar & longwall	2 10' x 6' 8' x 4'	1,000' 280'	incline tunnel	3,450	1,466	4,916	305,665	310,581	3	14	17	steam	..	..	21/9/09