SCHEDULE of CONTRACTS—*continued.*

Locality.	Contractor's Name.	Number or Section.	Quantities.	Nature of Work.	Rate.	Amount.	Total.	Remarks.
				OPOTIKI TO WAIOEKA.		£ s. d.	£ s. d.	Under Mr. A. C. Turner, Engineer, Tauranga.
Opotiki to Waioeka	A. Smith ...	1	132 chains ...	Clearing and forming	£1 3s. 9d. per chain	156 15 0	...	
			45½ chains ...	Fascining	6s. per chain ...	13 13 0	...	
			...	Constructing Bridge and large Culvert... ...	For	17 5 0	...	
							187 13 0	
				MAKETU TOWARDS ROTORUA.				Under Mr. A. C. Turner, Engineer, Tauranga.
Maketu to Taheke	Wata Taranui ...	...	...	Constructing Road	For	...	122 10 0	
" "	Pokiha ...	...	...	" "	"	...	115 0 0	
" "	Matene ...	...	...	" "	"	...	215 0 0	
" "	Hapita ...	...	...	" "	"	...	87 10 0	
" "	Haona Ngahoa ...	...	..	" "	"	...	50 0 0	
" "	Pita ...	...	...	" "	"	...	10 0 0	
							600 0 0	
				TAURANGA TOWARDS TAUPO, THROUGH MANGOREWA FOREST.				Under Mr. A. C. Turner, Engineer, Tauranga.
Tauranga to Greerton ...	Lea and Watson ...	...	1405 yards ...	Cutting	For	...	34 0 0	
" Waimapau ...	" " ...	...	1270 feet ...	Forming	"	...	22 12 0	
" Whakapaukarakia	D. Kennedy ...	...	...	Making and fixing 4 Culverts...	"	...	25 0 0	
" Waioroi	" ...	...	...	Clearing and forming Road and making and fixing 1 Culvert.	"	...	41 0 9	
Waioroi to Oropi	R. C. Jordan ...	...	8 miles ...	Constructing Road	"	...	1300 0 0	
" "	" extras	...	5½ miles ...	Cutting Fern	£4 per mile ...	...	21 0 0	
" "	" ...	...	...	Removing Land Slips	For	...	2 5 0	
" "	" ...	...	700 feet ...	Claying Embankment, 6 ins.; 1 Culvert and fixing	"	...	30 0 0	
" "	" ...	...	7 chains ...	Staking, fascining and claying Embankment ...	£1 10s. per chain	...	10 10 0	
" "	" ...	..	...	Iron Plates for Bridge	For	...	2 18 0	
" "	" ...	...	...	Guard Rails " "	"	...	7 0 0	
" "	" ...	...	1226 yards ...	Rock instead of Earth Cutting	1s. 6d. per yard ...	...	91 19 0	
Oropi to Te Rerenga ...	" ...	...	8¾ miles ...	Felling Bush, chain wide } Forming				
" "	" ...	...	...	45,600 yards Side Cutting } Road, 18	£200 per mile ...	...	1750 0 0	
" "	" ...	...	...	18,400 " Small Cuttings and filling } feet wide				
" Puhirua	" ...	...	...	360 feet Bridging	For	...	1430 0 0	
				Carried forward			£4768 4 9	