Statistics of Workings in Coal-mines, 1904—*continued.*

Name of Mine and Locality.	Name of Manager.	Number of Years worked.	Quality of Coal.	No. of Seams worked.	Thickness of Seams.	Thickness worked.	Dip of Seam.	System of Underground Working.	Number of Shafts.	Dimensions of Shafts. Size of Shaft or Adit.	Dimensions of Shafts. Depth of Shaft or Length of Adit.	Output delivered by	Output for 1904. Coal.	Output for 1904. Slack.	Output for 1904. Total.	Approximate Total Output to 31st December, 1903.	Approximate Total Output to 31st December, 1904.	Number of Men ordinarily employed. Above.	Number of Men ordinarily employed. Below.	Number of Men ordinarily employed. Total.	Power used for drawing Mineral.	Pumps. Stroke.	Pumps. Size of Barrel.	Pumps. Height of Column.	Means of Ventilation.	Date of Inspector's Last Visit.
													Tons.	Tons.	Tons.	Tons.	Tons.									
MIDDLE ISLAND—*continued.*																										
Boatman's.																										
Archer's Mine	Archer, F. W. ..	..	bitum.	2	10′ to 12′	10′ to 12′	1 in 25	bord and pillar	..	7′ x 5′	..	adit	2,008	..	2,008	5,080	7,088	..	3	3	manual	..	..	..	upcast (natural current)	...
Coghlan's Mine	Coghlan, J. ..	..	"	1	12′	8′ 6″	1 in 3	tunneling	..	6′ x 6′	300′	"	110	90	200	1,190	1,390	..	1	1	..	..	..	..	surface	—/9/04
Reefton.																										
Burke's Creek	Cairns, R. ..	3	brown	1	12′	10′	west	main drives & bords	..	7′ x 8′	top level 500′, low level 260′	horse-tr'mway	164	..	164	5,497	5,661	1	2	3	horse	..	..	..	ord'nary return aircourse	6/12/04
Murray Creek	Morris, J. H. ..	25	semi-bitum.	1	..	..	..	open face	..	..	..	..	113	2,225	2,338	14,069	16,407	..	..	..	..	..	..	..	..	..
Phœnix and Venus, Murray Creek	Knight, John ..	25	best house-hold	2	15′	8′	1 in 1	main headings & bords	..	10′ x 8′	250′	adit	1,156	200	1,356	19,004	20,360	4	3	7	..	..	..	..	tunnel	6/12/04
New Inkerman	Sutherland, B. ..	7	semi-bitum.	1	avg. 5′	5′	1 in 1	stoping	1	6′ x 4′	420′	"	1,159	1,241	2,400	3,705	6,105	..	2	2	hand	..	..	..	natural	28/9/04
Progress	Cochrane, Thomas	7	pitch	1	5′	5′	28°	stall and pillars	..	8′ x 5′	700′	level adit	2,397	..	2,397	15,926	18,323	3	4	7	manual	..	..	..	"	7/12/04
Lankey's Creek	Pascoe, Simon ..	1½	fair house-hold	1	7′	6′	west	tunnel	..	..	500′	adit	277	..	277	8,378	8,655	..	2	2	"	..	..	..	"	8/12/04
Reefton	Blackadder, D. ..	2	..	1	12′	9′ to 10′	1 in 3½	..	..	6′ x 4′	800′	"	630	120	750	268	1,018	1	3	4	..	..	..	..	by connection of two different levels.	8/12/04
Mines not at work.																										
Barr's Mine	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	35	35	..	..	..	..	..	..	..	..	..
Loughnan's	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	1,713	1,713	..	..	..	..	..	..	..	..	..
Devil's Creek	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	40	40	..	..	..	..	..	..	..	..	..
Golden Treasure	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	6,625	6,625	..	..	..	..	..	..	..	..	..
Cochrane's	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	370	370	..	..	..	..	..	..	..	..	..
New Scotia	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	62	62	..	..	..	..	..	..	..	..	..
Sir Francis Drake	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	2,173	2,173	..	..	..	..	..	..	..	..	..
Cumberland	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	1,070	1,070	..	..	..	..	..	..	..	..	..
Coal Creek	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	67	67	..	..	..	..	..	..	..	..	..